Daily Drilling Report

Well ID: Forge 78B-32

Field: UTAHFORGE

Geothermal Resource Group, Inc.

Well Name: 78B-32

Sect: 32 Town: 26 Rng: 9W County: Beaver State: UT

Report No: 2 **Report For 28-Jun-21**

Operator:	University of Utah	**Rig:**	Frontier Rig 16	**Spud Date:**	28-Jun-21	**Daily Cost / Mud ($):**		---
Measured Depth (ft):	421	**Last Casing:**	16.000 at 416	**Wellbore:**	Original Wellbore	**AFE No.**	**AFE ($)**	**Actual ($)**
Vertical Depth (ft):		**Next Casing:**	11.750 at 3,300	**RKB Elevation (ft):**	30.40	---	---	---
Proposed TD (ft):	9500	**Last BOP Test:**	28-Jun-21	**Job Reference RKB (ft):**		---	---	---
Hole Made (ft) / Hrs:	293 / 4.0	**Next BOP Test:**	19-Jul-21	**Working Interest:**		**Totals:**	---	---
Average ROP (ft/hr):	73.25					**Well Cost ($):**		---
Drilling Days (act./plan):	2/21	**Flat Days (act./plan):**	0/9	**Total Days (act./plan):**	2/30	**Days On Location:**		2
Pers/Hrs: **Operator:**	3 / 36	**Contractor:**	14 / 168	**Service:**	4 / 48	**Other:**	3 / 36	**Total:** 24 / 288

Safety Summary: No incidents or events reported. Conducted BOP Test, Crown Check, Safety Meeting.

Current Operations: Testing out choke manifold at report time.

Planned Operations:
Test casing along with BOPE.
Pick up 8” drill collars.
Trip in the hole with tri-cone bit.
Drill out shoe track and 10 ft of new formation to perform LOT
Pull out of the hole and lay down tricone bit
Make up 14 3/4” BHA with PDC and continue drilling 14 3/4" section.

Toolpusher: Steve Caldwell , Justin Bristol

Wellsite Supervisors: Virgil Welch , Brian Gresham **Tel No.:** 7132807438

Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
0:00	1:00	1.00	128	3-34-3	Make up 22" surface hole assembly.	
1:00	1:30	0.50	128	03-051	Filled pipe and hole.	
1:30	5:00	3.50	421	03-021	Drilled 22" hole from 128' to 421'.	
5:00	5:30	0.50	421	03-051	Circulated well bore clean.	
5:30	6:00	0.50	421	3-27	Wiped hole f/ 421' t/ 100' with no issues. No fill on bottom.	
6:00	6:30	0.50	421	3-6-2	Pull out of the hole f/ 421'	
6:30	7:00	0.50	421	3-34-4	Lay down NMDC and bit	
7:00	8:00	1.00	421	4-56	Rig up casing crew.	
8:00	10:00	2.00	421	4-12-1	Rigged up and Ran 9 joints of 16" k-55 64# BTC casing (382.89') of total casing. Landed out with 33' landing joint. Shoe set at 416' KB. Float collar at 372' KB.	
10:00	11:00	1.00	421	4-56	Rig down casing crew	
11:00	12:30	1.50	421	4-12-1	Land casing with well head 3' below ground level.	
12:30	13:00	0.50	421	5-56	RIH with stab-in and stab into float collar at 378	
13:00	14:30	1.50	421	5-56	Rig up cement crew	
14:30	16:00	1.50	421	5-99	Pressure test to 1500 psi, Pump 20 bbl fresh water, pump 50 bbls of sepiolite, pump 5 bbl of fresh water, pump 13 bbl od sodium silkicate, pump 5 bbls fresh water, Mix and pump 146 bbl of 13.88 RC Theremelite w/ 2% CC, displace w/ 6 bbls fresh water, check floats CIP @ 16:00	
16:00	16:30	0.50	421	5-56	Rig down cement crew	
16:30	17:00	0.50	421	5-6-2	POH with stab-in	
17:00	0:00	7.00	421	1-14	Installed BOP as followed. 16” x 20” 2M DSA, 20” 2M spacer spool, 20” 2M x 20” 3M DSA, 20” 3M mud cross, 20” 3M X 20” 2M DSA, 20” 2M double gates, 20” 2M annular, 20” 2M flow spool.	

Management Summary

Drilled 22" hole from 128' to 421'. Circulated hole clean. Wiped hole from 421’ to 100’.
Pulled out laying down tools.
Rigged up and ran 9 joints of 65 ppf, K-55 16” Buttress casing setting shoe at 416’ KB.
Ran in the hole with stab-in tool.
Rigged up Resource cementing and cemented casing in place CIP @ 16:00.
Rigged down Resource cementing.
Pulled out of the hole with stab-in tool.
Installed 20” BOPE. Nippled up BOPE.

Comments

Good cement to surface.